

Building Style

Red: 11340, 11330, 11310, 11300, 11280, 11260

Blue: 11325, 11275

Green: 11240

Orange: 11230, 11220

Pink: 11210

Yellow: 11200, 11190, 11180, 11170

Beechwood at Dancing Waters



Building Order (4 crews)
Approx. 2 days/building/
crew (weather
permitting)

Week 1

Day 1-2:

Buildings 1, 2, 3, 4

Day 3-4:

Buildings 5, 6, 7, 10

Day 5-6:

Buildings 9, 13, 14, 15

Week 2

Day 1-2:

Buildings 8, 11, 12, 16

Total roof replacements
on all 16 buildings
expected to take 2 weeks
to complete (weather
permitting)

Carriage Townhomes: 96
Village Detached Homes: 48
Total Homes: 144

